

**RESIDENTS & NEIGHBOURS
NEWSLETTER No. 6****26th October 2022****Leroy House, 436 Essex Rd, London N1
3QP**

Main Contractor: Faithdean Plc
Head Office: The Oaks, Revenge Road
Lordswood, Chatham,
Kent, ME5 8LF
Tel: 01634 868268
Main Contact: Quinn Laverty
E-mail: q.laverty@faithdean.co.uk
Telephone: 07885 307170

Welcome to the October edition of our monthly newsletter relating to the Leroy House construction project. We are taking all practical precautions to mitigate the effect of the works on the building's surrounding neighbours, however due to the nature of the works, occasionally some inconvenience may be experienced and for this we apologise.

Brief Overview of the Project

The works involve the strip out of the existing office floors, the formation of an extension to the west end of the site, where the current carpark for the building was, extending the existing building up one floor and undertaking a full office fit-out throughout including creating an ancillary café space.

Progress of Works in October 2022

The hoarding and scaffold are now complete and the scaffold is fully covered in monoflex sheeting. We have installed CCTV cameras around the whole of the site which are monitored when the site is closed. The full demolition of the roof has commenced which will take approx. 4-5 weeks to complete. These noisy works will be undertaken during 8-10 am / 12-2pm / 4-6pm Monday to Friday and from 8am to 1pm on Saturday – as stipulated by Islington Council. Internally we have completed the grit blasting and have now begun to remove all of the existing windows. The ground floor slab to the new Western Extension has also been poured in readiness for the new concrete frame to begin.

Forthcoming Works in November 2022

The demolition of the roof will be ongoing through November and we will have commenced the construction of the new reinforced concrete frame to the Western Extension. Works being carried out internally will be formation of new lift pits, new openings through concrete slabs for service risers.

Site Working Hours

The works will be continue to be undertaken between the hours of 8am and 6pm on Monday to Friday, and 8am to 1pm on Saturday's.

Environmental Matters

Deliveries and waste away are to be expected everyday between 8am and 6pm. The vehicles will be FORS accredited and drivers are instructed to switch off engines in order to reduce noise and air pollution.

Leroy House is currently collating data and information for the BREEAM assessment which we are working towards. This project is targeting a BREEAM excellent. We are using FSC only Timber, sustainable products throughout the build, reducing energy use/CO2 emissions and promoting the sites ecology. The site is on track with regarding to our waste target of less than 98% to landfill and to recycle and reuse the remaining. We are also looking to see if we can do some rainwater harvesting on site to use for the construction activities and not use natural resources where we can.

Contact Details:**Faithdean Plc – Site Management Team**

Senior Site Manager: Quinn Laverty
Site Manager: Max Streetley

Tel. 07885307170 – email – q.laverty@faithdean.co.uk
Tel. 07939 281600 – email – m.streetley@faithdean.co.uk

Considerate Constructors Scheme



Faithdean Plc take the Health & Safety of all staff, operatives and the general public very seriously and are proud to be associated with the Considerate Constructors Scheme, improving the image of Construction.

We continue to adhere to the 3 values of the scheme as outlined below,

- Respect the community
- Care for the environment
- Value their workforce

For more information please visit www.ccscheme.org.uk / 0800 783 1423 or visit the site office.

Thank you for reading and I hope you have a nice day.