

**RESIDENTS & NEIGHBOURS  
NEWSLETTER No. 11****28<sup>th</sup> March 2023****Leroy House, 436 Essex Rd, London N1  
3QP**

**Main Contractor:** Faithdean Plc  
**Head Office:** The Oaks, Revenge Road  
Lordswood, Chatham,  
Kent, ME5 8LF  
**Tel:** 01634 868268  
**Main Contact:** Quinn Lavery  
**E-mail:** [q.lavery@faithdean.co.uk](mailto:q.lavery@faithdean.co.uk)  
**Telephone:** 07885 307170

Welcome to the March edition of our monthly newsletter relating to the Leroy House construction project. We are taking all practical precautions to mitigate the effect of the works on the building's surrounding neighbours, however due to the nature of the works, occasionally some inconvenience may be experienced and for this we apologise.

**Brief Overview of the Project**

The works involve the strip out of the existing office floors, the formation of an extension to the west end of the site, where the current carpark for the building was, extending the existing building up one floor and undertaking a full office fit-out throughout including creating an ancillary café space.

**Progress of Works in March 2023**

We have now commenced the 3<sup>rd</sup> floor columns and walls to the new Western Extension, which will then lead onto the new 3<sup>rd</sup> floor slab. We have been progressing new internal blockwork walls at 1<sup>st</sup> floor level and have commenced the block work walls on the 2<sup>nd</sup> floor. The new steelwork that forms the 4<sup>th</sup> and 5<sup>th</sup> floor is now 90% complete and we have joisted and boarded the new 5<sup>th</sup> floor to the eastern end of the building. The external façade brickwork has also been cleaned.

**Forthcoming Works in April 2023**

All of the works that are listed above will be continuing onwards for the next few months. We will also be commencing the installation of new mechanical and electrical services through out the floors.

**Site Working Hours**

The works will be continue to be undertaken between the hours of 8am and 6pm on Monday to Friday, and 8am to 1pm on Saturday's.

**Environmental Matters**

Deliveries and waste away are to be expected everyday between 8am and 6pm. The vehicles will be FORS accredited and drivers are instructed to switch off engines in order to reduce noise and air pollution.

Leroy House is currently collating data and information for the BREEAM assessment which we are working towards. This project is targeting a BREEAM excellent. We are using FSC only Timber, sustainable products throughout the build, reducing energy use/CO2 emissions and promoting the sites ecology. The site is on track with regarding to our waste target of less than 98% to landfill and to recycle and reuse the remaining. We are also looking to see if we can do some rainwater harvesting on site to use for the construction activities and not use natural resources where we can.

**Contact Details:****Faithdean Plc – Site Management Team**

Senior Site Manager: Quinn Lavery  
Site Manager: Max Streetley

Tel. 07885307170 – email – [q.lavery@faithdean.co.uk](mailto:q.lavery@faithdean.co.uk)  
Tel. 07939 281600 – email – [m.streetley@faithdean.co.uk](mailto:m.streetley@faithdean.co.uk)

## Considerate Constructors Scheme



Faithdean Plc take the Health & Safety of all staff, operatives and the general public very seriously and are proud to be associated with the Considerate Constructors Scheme, improving the image of Construction.

We continue to adhere to the 3 values of the scheme as outlined below,

- Respect the community
- Care for the environment
- Value their workforce

For more information please visit [www.ccscheme.org.uk](http://www.ccscheme.org.uk) / 0800 783 1423 or visit the site office.

**Thank you for reading and I hope you have a nice day.**